

Id	Taaknaam	Duur	Begindatum	Einddatum	Leidinglengte	2022 2023																																			
						december 2022					januari 2023				februari 2023				maart 2023				april 2023				mei 2023				juni 2023			juli 2023							
						2	47	48	49	50	51	52	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29
1	Blokkenplanning RWA Riool Gytsjerk	190 dagen	maa 28-11-22	vri 1-9-23		[Gantt bar spanning from Dec 28 to Jan 1]																																			
2	Mijlpalen	0 dagen	vri 21-7-23	vri 21-7-23		[Milestone diamond at Jul 21]																																			
3	Oplevering project	0 dagen	vri 21-7-23	vri 21-7-23		[Milestone diamond at Jul 21]																																			
4	Vakanties	171 dagen	vri 23-12-22	vri 1-9-23		[Gantt bar spanning from Dec 23 to Jan 1]																																			
5	Kerstvakantie	2 dagen	vri 23-12-22	maa 9-1-23		[Blue bar from Dec 23 to Dec 25]																																			
6	Zomervakantie 2023	30 dagen	maa 24-7-23	vri 1-9-23		[Grey bar from Jul 1 to Jul 31]																																			
7	Rioolwerkzaamheden	158 dagen	maa 28-11-22	woe 19-7-23		[Gantt bar spanning from Dec 28 to Jul 19]																																			
8	Ploeg 1	148 dagen	maa 28-11-22	woe 5-7-23		[Gantt bar spanning from Dec 28 to Jul 5]																																			
9	Fase 1	11 dagen	maa 28-11-22	maa 12-12-22	50m1	[Blue bar from Dec 28 to Dec 8]																																			
10	Fase 2	26 dagen	vri 9-12-22	vri 27-1-23	250m1	[Blue bar from Dec 9 to Dec 5]																																			
11	Fase 3	16 dagen	din 24-1-23	din 14-2-23	110m1	[Blue bar from Jan 24 to Jan 9]																																			
12	Fase 4	13 dagen	don 9-2-23	maa 27-2-23	100m1	[Blue bar from Feb 9 to Feb 22]																																			
13	Fase 5	11 dagen	woe 22-2-23	woe 8-3-23	80m1	[Blue bar from Feb 22 to Mar 5]																																			
14	Fase 6	27 dagen	vri 3-3-23	maa 10-4-23	200m1	[Blue bar from Mar 3 to Mar 30]																																			
15	Fase 7	13 dagen	woe 5-4-23	vri 21-4-23	60m1	[Blue bar from Apr 5 to Apr 18]																																			
16	Fase 9	25 dagen	din 18-4-23	maa 22-5-23	200m1	[Blue bar from Apr 18 to May 13]																																			
17	Fase 15	16 dagen	woe 17-5-23	woe 7-6-23	125m1	[Blue bar from May 17 to Jun 11]																																			
18	Fase 14	24 dagen	vri 2-6-23	woe 5-7-23	200m1	[Blue bar from Jun 2 to Jun 26]																																			
19	Ploeg 2	78 dagen	don 9-2-23	maa 29-5-23		[Gantt bar spanning from Feb 9 to May 29]																																			
20	Vorbereidingen	2 dagen	don 9-2-23	vri 10-2-23		[Blue bar from Feb 9 to Feb 10]																																			
21	Fase 10	12 dagen	maa 13-2-23	din 28-2-23	60m1	[Blue bar from Feb 13 to Feb 25]																																			
22	Fase 13	18 dagen	don 23-2-23	maa 20-3-23	140m1	[Blue bar from Feb 23 to Mar 12]																																			
23	Fase 8	13 dagen	woe 15-3-23	vri 31-3-23	90m1	[Blue bar from Mar 15 to Mar 28]																																			
24	Fase 11	13 dagen	din 28-3-23	don 13-4-23	100m1	[Blue bar from Mar 28 to Apr 10]																																			
25	Fase 12	9 dagen	maa 10-4-23	don 20-4-23	45m1	[Blue bar from Apr 10 to Apr 19]																																			
26	Fase 12A	19 dagen	maa 17-4-23	don 11-5-23	150m1	[Blue bar from Apr 17 to May 6]																																			
27	Fase 14A	7 dagen	maa 8-5-23	din 16-5-23	30m1	[Blue bar from May 8 to May 15]																																			
28	Fase 15A	11 dagen	maa 15-5-23	maa 29-5-23	75m1	[Blue bar from May 15 to May 26]																																			
29	Diverse werkzaamheden	10 dagen	don 6-7-23	woe 19-7-23		[Gantt bar spanning from Jul 6 to Jul 16]																																			
30	Algemene aard	10 dagen	don 6-7-23	woe 19-7-23		[Blue bar from Jul 6 to Jul 16]																																			